



KAMULI MUNICIPAL COUNCIL

OFFICE OF THE TOWN CLERK.

P.O. BOX 127, KAMULI

Website-<https://www.kamuli.go.ug>

E-mails:info@kamulimc.go.ug /kamulimunicipalcouncil@gmail.com

Contact +256(0)773245766/+256(0) 704458986.



IN ANY CORRESPONDENCE ON
THIS MATTER PLEASE QUOTE KMC/210 //5

DATE: 1st July, 2026

ROAD WORKS MONITORING REPORT – QUARTER FOUR

1. Executive Summary

This report provides an overview of the progress, compliance, and challenges encountered during the road works projects in Quarter Four. Overall, 75% of the scheduled activities were completed on time, with notable improvements in traffic management and safety standards.

2. Project Overview

Project Name:

Scope: graveling, clearing drainage, spreading, dumping, compaction, bush clearing (road formation) and safety barriers

Scheduled Duration: 3 months

3. Progress Summary

Name of road	KMs	Pending works	status	Remarks
1. Isanga road		❖ Installation of culverts ❖ Creating off shoots ❖ Clearing drainage channels ❖ Graveling ❖ Shaping/ forming	Not Completed	20% complete
2. 2.kaitaita road	2.46km	• Installation of culverts • Creating off shoots	Not Completed	85% complete
3. Borehole to Naminage road.	1.8km	1. Installation of culverts 2. Clearing drainage channels 3. Installation of culverts	Not completed	90% complete

3. Bukabale road	1.6km	• Installation of culverts • Creating of offshoots	Not completed	85% complete
4. Kananage naluwoli road	2.64km	Gravelling Installation of culverts Creating of offshoots	Not completed	25% completed
5. Busika transformer		Gravelling Culvert installation Clearing drainage channels	Not completed	20% complete

6. Challenges and Risks

- Weather delays impacting earthworks and paving schedules.
- Equipment breakdowns causing minor delays.
- Mitigation measures include rescheduling activities and routine maintenance.

7. Recommendations

- Installation of culverts and raising of swamps must be done in advance.
- Accountability of funds must be done immediately to avoid halting of work progress
- Land acquisition must be done before beginning of works.
- Monitor weather forecasts to better plan activities.
- Ensure timely maintenance of equipment to prevent delays.

8. Conclusion

The project is progressing well with most activities completed within the planned timelines. Continued focus on safety and quality will ensure successful project completion.

Attached are the photographs showing evidence





Prepared by:

[Supervisor’s Name]

Approved by:

[Supervisor’s Position]